

MANITOBA HYDRO TRANSMISSION SYSTEM INTERCONNECTIONS GENERATION QUEUE
2006 01 06

Queue	Date	Plant	Location			ISD	Connection Point	Status
Position	Received	Size MW	Section	Township	Range			
1	1998 07 23	200	32 & 33	75	7 WPM	2010 10	Wuskwatim	Interconnection & Operating Agreement Executed
2	1998 07 23	620		85	15 EPM	2012 12	Gull	Interconnection Evaluation Study in Progress
3	2001 07 06	4	27	17	11 WPM	2007 05	Great Falls Generating Station (unit 4)	Facilities Study Completed
4	2001 07 06	5	29	18	10 EPM	2008	Pine Falls Generating Station	Interconnection Evaluation Study in Progress
5	2002 08 31	33	24	81	6 EPM	2006 - 12	Kelsey Generating Station	Facilities Study in Progress
6	2002 10 17	50-99	4	5	9 WPM	2005	St. Leon Station	Facility Energized 2005 04 08
7	2002 10 17	50-99	14	11	3 WPM	2007 12	Dacotah - Elie Station	Facilities Study in Progress
8	2002 11 27	1250		88	2 ESM	2015 05	Conawapa	Interconnection Evaluation Study in Progress
9	2003 02 20	50-99	18	1	16 WPM	2008 12	Killarney - Lena Station	Facilities Study in Progress
10	2003 05 05	99	4	5	9 WPM	2006 12	St. Leon Station - Pembina Hills	Facilities Study in Progress
11	2003 06 19	27	24	81	6 EPM	2006-12	Kelsey Generating Station	Facilities Study in Progress
12	2003 07 07	130	36	15	14 EPM	2011-12	Pointe Du Bois	IFS placed on hold by Transmission Provider
13	2003 08 11	50	17	2	26 WPM	2006	Waskada	Interconnection Evaluation Study in Progress
14	2003 08 11	50	13	10	22 WPM	2006	Alexander	Interconnection Evaluation Study in Progress
15	2003 08 13	25-100	SE12	3	1E	2008 03	Letellier	Interconnection Evaluation Study in Progress
16	2003 12 04	17	24	81	6 EPM	2006 - 12	Kelsey Generating Station	Facilities Study in Progress
17	2004 06 17	25-100	15	4	8W	2008 03	Lizard Lake	Interconnection Evaluation Study In Progress
18	2004 07 20	9	29	18	10 EPM	2007 05	Pine Falls Generating Station	Interconnection Evaluation Study In Progress
19	2004 08 10	50-100		2	16-17WPM	2006	South Killarney	Interconnection Evaluation Study Completed
20	2005 01 10	23	32&33	75	7WPM	2010 06	Wuskwatim	Interconnection Evaluation Study Completed
21	2005 01 26	25-200	16	17	4WPM	2006 12	St. Laurent	Interconnect Request Received Scoping Meeting Held
22	2005 02 07	99.9	31-32	2	1E	2008 12	Letellier - St. Joesph	Interconnection Request Received
23	2005 02 27	99	4	5	9W	2007 12	St. Leon Station - New Haven	Interconnection Evaluation Study in Progress
24	2005 03 01	10-50 MW	27-34	10	24	2006 09	Sioux Valley	Interconnection Request Received
25	2005 03 09	40-200 MW	NE/4 3	6	8	2007 01	Pembina Escarpment	Interconnection Request Received
26	2005 06 30	99-200	21	2	1 EPM	2008 03	Letellier - St. Joseph	Interconnection Request Received
27	2005 07 06	30-200 MW	11	25	11	2008 12	Lk. Manitoba Narrows	Interconnection Request Received
28	2005 07 22	19 MW	29	18	10 EPM	2009	Pine Falls Generating Station	Interconnection Evaluation Study In Progress
29	2005 08 19	99 MW	NE 27	2	3 E	2008 12	Letellier - Dominion City	Interconnection Request Received
30	2005 08 19	99 MW	SE 36	24	11 WPM	2008 12	Lk. Manitoba Narrows - Flow Lake	Interconnection Request Received
31	2005 09 08	100-300	21	6	9W	2007 11	St. Leon - Somerset	Interconnection Request Received
32	2005 11 07	99-198	NE 1	18	5 W	2007 11	St. Laurent	Interconnection Request Received
33	2005 11 08	20-120	6	16	18	2007 11	Erikson	Interconnection Request Received
34	2005 12 21	Modification	27	17	11 EPM	2007 12	Great Falls Generating Station	Facilities Study in Progress
35	2006 01 03	50-100	36	3	15 WPM	2007 12	Neelin	Interconnection Request Received
36	2006 01 03	50-100	28	7	9 WPM	2007 12	Treherne	Interconnection Request Received
37	2006 01 03	60-80	26	10	24 WPM	2007 12	Sioux Valley	Interconnection Request Received
38	2006 01 03	50-100	11	13	5 WPM	2007 12	Poplar Point	Interconnection Request Received